

**PUBLIC WORKS COMMITTEE**

**February 7, 2018**

**NOT APPROVED**

**APPROVED**

March 7, 2018

**ALLEGANY COUNTY  
BOARD OF LEGISLATORS**

**Members Present:** D. Fanton, J. Ricci, G. Barnes, P. Curran, W. Dibble, K. Graves, D. Healy, C. Crandall

**Others Present:** T. Boyde, B. Budinger, D. Decker, B. Harris, K. Hollis, R. Hollis, J. Hopkins, G. James, C. Knapp, B. Riehle, D. Root, T. Ross, D. Scholes, P. Stockin, M. Washer

**Call to Order:** The meeting was called to order by Public Works Committee Chairman Dwight Fanton at 1:02 p.m.

**Approval of Minutes:**

A motion was made by Legislator Graves, seconded by Legislator Ricci, and carried to approve the minutes of January 3, 2018.

**HIGHWAY**

**Local Bridge #05-09 Bid**

Public Works Superintendent Guy James stated the following bids were received and opened on January 25, 2018, at 10:00 a.m. for one bridge deck for Local Bridge #05-09 (Saunders Hill Road, Amity):

Option 1: One prefabricated pre-stressed concrete bridge superstructure and guide rail system.

Option 2: One pre-fabricated, glulamined, pressure-treated longitudinal bridge superstructure, and timber guide rail system.

<b><u>Bidder</u></b>	<b><u>Bid Amount</u></b>	<b><u>Deck Type</u></b>
L.C. Whitford Materials Co.	\$72,500	Concrete
Unadilla Silo Co.	\$110,661	Timber
Laminated Concepts, Inc.	\$93,682	Timber

Mr. James requested permission to award to Laminated Concepts, Inc. for a timber deck type in the amount of \$93,682. Mr. James stated because there isn't as much work to be done with the abutment with the timber option, he prefers to go with the lower of the timber bids. Legislator Barnes stated there is a sizeable difference in bid amounts and asked what the advantage is for awarding the more expensive bid. Mr. James stated the process for preparing the abutments to accept a concrete deck type is longer and more involved, and with the schedule they are planning, using timber allows them to open up the bridge to traffic before paving. Legislator Ricci asked if the lifespan is the same. Mr. James stated they are hoping they are comparable, adding that chloride de-icing materials actually preserves the timber, and if the abutment system was more extensive and done outside the winter season, they may have gone with concrete. Legislator Stockin asked why they got a concrete bid if they knew they were going with timber. Mr. James stated they like to weigh their options, and because there is a local concrete supplier, they always try to give them business if we can. This request was approved on a motion made by Legislator Graves, seconded by Legislator Healy, and carried.

### **Bridge/Culvert Relining**

Mr. James requested permission to award the 2018 Culvert Relining projects to Chemung Supply Corporation for \$49,526.72. The bid received from the NYS Office of General Services is as follows:

<u>Quantity</u>	<u>Item</u>	<u>Unit Price</u>	<u>Total:</u>
200 LF	108" Aluminized Type II – 10GA (186#/LF)	\$167.53/LF	\$33,506.00
8	Internal Bands with Flat Gasket	\$502.59	\$ 4,020.72
TBD	Grout Ports / Plugs (estimated at 120 total)	\$50.00	\$ 6,000.00
TBD	Alignment Rods	\$60.00	<u>\$ 6,000.00</u>
			Total: \$49,526.72

This request was approved on a motion made by Legislator Ricci, seconded by Legislator Healy, and carried.

### **Fork Lift**

Mr. James stated that the following bids were received and opened on February 6, 2018, at 1:00 p.m. for the purchase of one new 2018 diesel, dual wheel, solid pneumatic tire fork lift truck:

<b><u>Bidder:</u></b>	<b><u>Amount:</u></b>
<b>Buffalo Lift Trucks</b>	
Clark C55sD	\$43,968
<b>Prolift, Inc.</b>	
Doosan D50C-7	\$55,136
<b>JIT Toyota Lift</b>	
Toyota 8FD5OU	\$61,488
Toyota 8FD5OU (Alternate Bid) Single Speed Transmission	\$59,599

Mr. James requested permission to award to Buffalo Lift Trucks in the amount of \$43,968. This request was approved on a motion made by Legislator Graves, seconded by Legislator Ricci, and carried.

### **SOLID WASTE**

Public Works Deputy Superintendent Dean Scholes stated the final Phase IV cap at the Landfill is on track for Spring 2018 as soon as the weather cooperates.

### **BUILDING AND GROUNDS**

#### **3<sup>rd</sup> Floor Project Update**

Public Works Superintendent Guy James stated all sheetrock is on the third floor for installation, and the primer coat will be going on in approximately two weeks. Ceramic tile is

currently being installed in the bathrooms. As of Friday, February 9, 2018, there will be no materials brought in through the windows, they will be coming in through the elevators.

### **Property Demolition Update**

Public Works Deputy Superintendent Dean Scholes stated three of the four structures scheduled for demolition will be taken down and cleaned of debris by Friday, February 9, 2018.

### **Lockdown System**

Mr. Scholes distributed a bid received from SimplexGrinnell in the amount of \$25,000 to supply four lockdown buttons to secure four sets of doors (two sets in the County Office Building, and two sets in the Courthouse facility). The new lockdown system will utilize three sets of existing doors, with the fourth set to be built by a General Contractor. SimplexGrinnell will also include installation and commissioning labor, all necessary equipment, programming, testing, certification, and training. Mr. Scholes noted this project has not been budgeted for and is currently not funded. Legislator Healy and Legislator Hopkins both questioned why one of the elevators is still accessible and whether or not there is a plan to secure that area in the event of a lockdown occurring. Mr. Scholes stated currently it is not included in the plan, and after conversations with security, they do not feel it is necessary at this time. Legislator Graves stated with 32 years of experience in law enforcement, isolating an incident and stopping it from spreading is paramount, and he supports this idea. This request was approved on a motion made by Legislator Graves, seconded by Legislator Curran, and carried. **Refer to Ways and Means**

### **Adjournment**

There being no further business to come before the Committee, the meeting was adjourned at 1:28 p.m. following a motion by Legislator Graves, seconded by Legislator Ricci, and carried.

Respectfully submitted,

Meghan Washer  
Confidential Secretary to Clerk of the Board  
Board of Legislators